

UPTO DATE PROGRESS OF ADP SCHEMES TMA, TOBA TEK SINGH FOR THE YEAR 2013-14

Sr. No	ADP #	Name of Scheme	Estimated Cost in Rs.	Agreement Cost in Rs.	Exp: upto date in Rs.	Physical Status	Remarks
1.	1/75	Construction of P.C.C Mohallah Sirhand Colony.	1500000	1292197	1292090	100%	Complete
2.	2/75	Construction of Soling and P.C.C New Garden Town Bhalair Road.	1000000	767500	767235	100%	Complete
3.	3/75	Construction of P.C.C Housing Colony No. 1	500000	385000	385000	100%	Complete
4.	5/75	Construction of Sewer, Soling and Re-Soling Mohallah Bakshi Park.	500000	442750	437855	100%	Complete
5.	6/75	Construction of Sewer and P.C.C LakrMandi.	500000	408000	401944	100%	Complete
6.	7/75	Construction of P.C.C Mohallah Islampura.	1000000	823800	804959	100%	Complete
7.	9/75	Construction of Soling Chak No. 296/GB AzafiAbadi.	1500000	1121850	1121850	100%	Complete
8.	10/75	Construction of Sewer and P.C.C Sarfraz Town.	500000	389250	383281	100%	Complete
9.	11/75	Construction of P.C.C Zia Colony.	500000	389750	427608	100%	Complete
10.	12/75	Construction of P.C.C Shareef Colony.	500000	385000	416637	100%	Complete
11.	14/75	Construction of Soling Chak No. 294/JB Iban.	500000	443325	443307	100%	Complete
12.	15/75	Construction of Soling Sitara Colony.	500000	430900	427795	100%	Complete
13.	16/75	Construction of Soling Noor Park Gali No. 4	500000	454250	454151	100%	Complete
14.	17/75	Improvement of Park IqbalNagr.	800000	762600	762500	100%	Complete
15.	18/75	Improvement of Bilal Park Toba Tek Singh.	5000000	4200500	3327388	85%	Running
16.	19/75	Construction of P.C.C Shahid Gujar and Ishaq Dogar Gali purana DakKhana GaliAnsarian.	700000	620800	617842	100%	Complete
17.	20/75	Construction of Sewer, Drains, Soling, Re-Soling, P.C.C and Water Supply Pipe Line Mohallah GobindPura, Ithad Park and Muhammad Pura.	1500000	1276500	1276211	100%	Complete
18.	21/75	Construction of Soling and Re-Soling Madina Colony.	500000	431250	430800	100%	Complete
19.	22/75	Construction of P.C.C MohallahBakshi Park.	500000	385000	385000	100%	Complete
20.	23/75	Providing/ Lying water supply pipe line Chak No. 295/GB (BarianwalalzafiAbadi)	200000	172385	172385	100%	Complete
21.	24/75	Construction of Soling Chak No. 328/GB	1000000	856000	855786	100%	Complete
22.	25/75	Construction of Soling Chak No. 327/GB	1060000	865600	865246	100%	Complete
23.	26/75	Construction of Soling and Cattle Pond New AbadiChak No. 376/JB	400000	316040	246000	80%	Running
24.	27/75	Construction of Sewer, Soling and Re-Soling MohallahGobindPura	800000	680800	674468	100%	Complete
25.	28/75	Improvement of Metal Road Officer Colony Gojra Road T.T.Singh.	400000	376800	376829	100%	Complete
26.	29/75	Construction of Drains and Soling Chak No. 329/JB	400000	353900	353786	100%	Complete
27.	30/75	Providing/ Laying Water Supply Pipe Line Chak No. 297/GB	500000	383150	383000	100%	Complete
28.	31/75	Construction of Drains and Soling Chak No. 330/JB Seowal.	500000	424900	423542	100%	Complete
29.	32/75	Providing/ Lying Water Supply Pipe Line and Soling Chak No.380/JB	500000	439800	439345	100%	Complete
30.	33/75	Construction of Drains, Soling and Re-Soling Mohallah Ghazi Abad.	500000	380000	379565	100%	Complete

31.	34/75	Improvement of Metaled Road from Latif High School to Kamal Chowk Toba Tek Singh.	500000	365000	359935	100%	Complete
32.	35/75	Construction of Sewer and Soling Madina Colony.	500000	382450	382409	100%	Complete
33.	36/75	Construction of Drains and Soling MohallahJugno Park.	400000	349600	349540	100%	Complete
34.	37/75	Providing/ Lying Water Supply Pipe Line Chak No. 393/JB	500000	444100	439128	100%	Complete
35.	38/75	Providing/ Lying Water Supply Pipe Line and Soling Chak No. 319/JB	600000	466740	466607	100%	Complete
36.	39/75	Construction of Drains and Soling Chak No. 382/JB (Feroz)	500000	364050	363019	100%	Complete
37.	41/75	Construction of Drains and Soling Chak No. 293/GB (Sheron)	1000000	878000	876629	100%	Complete
38.	42/75	Construction of Drains and Soling Chak No. 149/GB (Kohatka)	800000	699200	697477	100%	Complete
39.	43/75	Construction of Soling and extra brick work of Drains Chak No. 148/GB (Chohla)	500000	386800	382168	100%	Complete
40.	44/75	Construction of Drains and Soling Chak No. 519/GB	800000	677000	676393	100%	Complete
41.	45/75	Construction of Drains, Soling and Re-Soling Chak No. 360/GB	500000	424000	423415	100%	Complete
42.	46/75	Construction of Drains, Soling and Re-Soling Chak No. 255/GB	300000	230130	264284	100%	Complete
43.	47/75	Construction of Drains, Nala and Soling Chak No. 256/GB (Phalore)	1500000	1278225	1277297	100%	Complete
44.	48/75	Improvement of Union Council Office and Providing/ Lying of water supply pipe line Chak No.183/GB MianKot.	300000	264000	262717	100%	Complete
45.	49/75	Construction of Retaining wall pond along with metal road Chak No. 267/GB	600000	498240	498123	100%	Complete
46.	50/75	Construction of Drains, Soling and Re-Soling DakKhana Bazar Rajana.	800000	590960	590880	100%	Complete
47.	51/75	Construction of Soling Main Road opposite site Foundation Hospital Rajana to AzafiAbadiChak No. 291/GB.	800000	689200	688524	100%	Complete
48.	52/75	Construction of Soling main road to Abadi Baba LahneWaliChak No. 292/GB (Rasala)	700000	608000	608000	100%	Complete
49.	53/75	Construction of Drains and Soling Chak No. 290/GB	687000	517860	511958	100%	Complete
50.	54/75	Construction of Drains, Soling, Sullage Carrier and PulliChak No. 336/GB	360000	284004	273274	100%	Complete
51.	55/75	Construction of Soling Chak No. 346/GB	687000	592500	592226	100%	Complete
52.	56/75	Construction of Soling and R.C.C Pipe Chak No. 307/GB	687000	514906	514906	100%	Complete
53.	57/75	Construction of Soling Chak No. 334/GB	687000	591710	591000	100%	Complete
54.	58/75	Construction of Soling Chak No. 331/GB (Noorpur)	350000	259000	257755	100%	Complete
55.	59/75	Construction of Soling Chak No. 322/GB	350000	259000	258983	100%	Complete
56.	60/75	Construction of Soling Chak No/ 327/GB Bilal Colony and Rehmat Colony.	687000	584400	578693	100%	Complete
57.	61/75	Construction of Soling Chak No. 314/GB	687000	600400	600000	100%	Complete
58.	62/75	Construction of Soling Chak No. 304/GB AzafiAbadi.	687000	592400	592108	100%	Complete
59.	63/75	Construction of Soling Chak No. 402/JB (Virkan)	687000	591600	588915	100%	Complete
60.	4/5	Construction of Drains and Soling Chak No. 341/GB T.T.Singh.	1000000	792925	792235	100%	Complete
61.	64/75	Improvement of Shorkot Road Toba Tek Singh.	500000	415000	400000	100%	Complete
62.	65/75	Providing/Laying of Water Supply Pipe Different Area City Toba Tek Singh	500000	389750	389750	100%	Complete

63.	66/75	Providing / laying Sewer, Up Raising Manhole, Manhole Cover, R.C.C. Slab, Gali Grating & Soling Different Area in City Toba Tek Singh	800000	758500	758500	100%	Complete
64.	69/75	Improvement of Sadar Bazar Toba Tek Singh	4800000	4605300	4425511	100%	Complete
65.	71/75	Improvement of LariAdda Toba Tek Singh	800000	745200	686000	100%	Complete
66.	72/75	Construction of Ramp Water Tank Water Works No. 2 T.T.Singh	600000	541800	541747	100%	Complete
67.	73/75	Construction of Green Belt, Parks and Plantation Toba Tek Singh	500000	414750	60000	25%	Running
68.	74/75	Improvement of Disposal Works GowShallah	500000	400050	360823	100%	Complete
69.	40/75	Construction of P.C.C Slab Gali Faisal Naseer WAPDE waliIslampura	500000	383750	381075	100%	Complete
70.	5/5	Construction of P.C.C Slab Gali No. 1 MehmoodabadT.T.Singh.	500000	343750	327000	100%	Complete
71.	1/5	Construction of Drains, Soling and NalaChak No. 385/JB Toba Tek Singh.	700000	511350	430413	100%	Complete
72.	2/5	Construction of Drains and Soling Chak No. 378/JB AzafiAbadiT.T.Singh.	600000	439500	368000	100%	Complete
73.	3/5	Construction of Drains and Soling Chak No. 377/JB Toba Tek Singh.	500000	365050	365000	100%	Complete
		Total:	55716000	46749747	44721355		

TEHSIL OFFICER (I&S)
TMA, TOBA TEK SINGH